# South Eastern University of Sri Lanka Development Project (SEUDP) - Phase 1A -2012

# 1. Opinion

-----

So far as appears from my examination and to the best of information and according to the explanations given to me, except for the effects of the adjustments arising from the matters referred to in paragraph 3 of this report, I am of opinion that,

- (a) the Project had maintained proper accounting records for the year ended 31 December 2012 and the financial statements give a true and fair view of the state of affairs of the Project as at 31 December 2012 in accordance with Generally Accepted Accounting Principles,
- (b) the funds provided had been utilized for the purposes for which they were provided,
- (c) the statements of expenditure (SOEs) submitted could be fairly relied upon to support the applications for reimbursement in accordance with the requirements specified in the Loan Agreement,
- (d) satisfactory measures had been taken by the management to rectify the issues highlighted in my previous year audit report, and;
- (e) the financial covenants laid down in the Loan Agreement had been complied with.

#### 2. Financial Statements

-----

#### 2.1 Financial Performance

-----

According to the financial statements and information made available, the expenditure of the Project during the year under review amounted to Rs. 84,995,519 and the cumulative expenditure as at 31 December 2012 amounted Rs.951,027,574. A summary of the expenditure for the year under review, the expenditure for the preceding year and the cumulative expenditure as at 31 December 2012 under various categories, is given in the following statement.

P.S.No. 2014/312 Fourth Instalment – Part V Foreign Funded Projects - Report of the Auditor General 2012

Category of	•	Expenditure for the			
Expenditure	•	year ended			
	31 Decem	31 December			
	2012	2012 2011			
	Rs.	Rs.	Rs.		
Hostel complex	10,466,468	17,737,183	<b>315,</b> 300, 478		
Staff Quarters	2,843,29	1,626,000	148,871,451		
Students Centre	16,430,119	10,925,654	53,442,166		
Faculty of					
Islamic Studies	16,452,199	65,755,028	138,886,135		
Ground and					
Pavilion \int \int \int \	4,064,642	18,984,091	48,005,659		
Faculty of		50,493,075	106,598,064		
Technology	7,901,411	30,493,073	100,398,004		
Health Centre	989,767	9,396,073	22,257,694		
Furniture and					
Equment for	7,868,318	2,037,899	12,220,143		
staff quarters					
Consultancy					
Fee - Local	2,094,968	5,240,497	44,825,403		
- Foreign	2,451,237	1,623,041	18,368,499		
Water Supply System for Student Hostel	5,770,144		5,770,144		
Fixed Assets	68,096	210,504	292,460		
Office					
Equipment	390	-	2,196,812		
Miscellaneous	_		22 222 455		
Expenditure	7,594,468	7,690,798	33,992,466		
Total	84,995,519	191,719,843	951,027,574		

### 3. Audit Observations

\_\_\_\_\_

The following observations are made.

- (a) The cumulative expenditure of the Project for the period from 17 July 2007 to 31 December 2012 amounted to Rs.951,027,574 and out of this, request had been made for replenishments of expenditure amounting to Rs.10,821,354. However, the relevant replenishments had not been made by the Kuwait Fund. According to the comments made by the Secretary to the Ministry of Higher Education, this amount had been agreed to transfer to the DF Account by Treasury.
- (b) According to the National Bidding System, tenders had been received from 05 institutions for purchasing and fixing of household items for the staff quarters under two contracts. Out of them, the supplier who had submitted the lowest bids was rejected without giving any reason and the household items had been obtained under the lowest price from the supplier who had submitted the second lowest bid. Even though these two institutions were operated at same place, transport expenses amounting to Rs.70,000 had been overpaid by exceeding the transport expenses of the institution which was submitted the lowest bids.
- (c) The fourth Component ie. the Education Development Plan had not been implemented up to the end of the project period in terms of Appendix 02 of the Project Agreement.
- (d) Even though the Project was completed, the entire progress report relating to the Project had not been made available to audit up to the end of the year under review and as such it was unable to satisfy in audit relating to the Performance of the Project according to the Action Plan.

# 4. Financial and Operating Review

-----

# 4.1 Financial Performance

-----

According to the Annual Estimate for the year 2012, a provision of Rs.106,500,000 had been made available for the Project under Expenditure Head 171 Ministry of Higher Education. The details of provision and the actual expenditure incurred thereon and the under utilization of funds are given below.

Details of Expenditure Head	Head the year Expenditure for the year 2012 2012		Under utilization		
			Amount	As a percentage of Provision	
	Rs.	Rs.	Rs.	%	
Foreign Aid - Loan	2,500,000	2,451,237	48,763	2	
Reimbursable Foreign Aid -Loan	60,000,000	59,384,750	615,251	1	
Foreign Aid related Domestic Funds	44,000,000	23,159,533	20,840,467	47	
	106,500,000	84,995,519	21,504,481	<u>20</u>	

## **4.2 Physical Performance of the Project**

-----

According to the progress reports furnished by the Project, physical performance of the contracts as at 31 December 2012 were as follows.

P.S.No. 2014/312 Fourth Instalment – Part V Foreign Funded Projects - Report of the Auditor General 2012

Name of Project activates	Contract value. Rs.	Due date of completion	Actual Date of completion	Delay of completion (months)	Amount Paid up to 2012.08.31 Rs.	Financi al perform ance %	Physica  l perform ance %
1. Hostel	287,096,828	2010.07.15	2010.11.05	03	315,300,478	109.82	100
Complex	131,309,050	2010.04.15	2010.04.15		148,871,451	113.37	100
2.Staff Quarters 3.Student	54,865,015	2011.06.07	2012.03.10	09	53,442,166	97	100
Centre  4. Faculty of Islamic Studies  5. Ground and	111,433,936	2011.05.08	2011.12.20	07	138,886,135	124.64	100
	38,992,117	2011.06.29	2011.12.20	06	48,005,660	123.12	100
Pavilion 6. Faculty of	117,046,400	2011.05.12	2011.08.31	03	106,598,064	91	100
Technology 7.Health Centre	21,267,927	2010.10.31	2011.03.15	04	22,257,694	104.65	100
8. Water Supply System for	5,770,144	2010110101	2012.08.27	-	5,770,144	100	100
Student Hostel  9.Furniture and for staff	11,501,917	-	-	-	11,501,917	100	100
Quarters 10.Equipment for staff	718,227	-	-	-	718,227	100	100
Quarters <b>Total</b>	<u>780,001,561</u>				<u>851,351,936</u>		

Even though the total contract value was Rs. 780,001,561 the actual expenditure incurred was amounting to Rs. 851,351,936.07 Therefore expenditure has been exceeded from Rs. 71,350,375.